Appendix 2 - Programme for implementation of Heating Policy

		Duration	Start	Finish	Dec	Qtr 1, 2024 Jan	Feb	Mar	Qtr 2, 2024 Apr	May	Jun	Qtr 3, 2024 Jul	Aug	Sep	Qtr 4, 2024 Oct
1															
2 Heating Policy Programme		211 days	Fri 08/12/23	Mon 30/09/24	-										-
-	nce development of Heating Policy	0 days	Fri 08/12/23	Fri 08/12/23	08/12/	/23									
4 Develop Heating Policy		36 days	Fri 08/12/23	Fri 26/01/24	ľ.	h									
5 Draft version of Heating Pol	licy issued for comments within P&FM	0 days	Fri 26/01/24	Fri 26/01/24		2	6/01/24								
6 Finalise governance / strate		10 days	Mon 29/01/24	Fri 09/02/24		Ť	-h								
7 Incorporate P&FM comment	vts	5 days	Mon 12/02/24	Fri 16/02/24			Th								
8 Draft version of Heating Pol	licy issued for consultation	0 days	Mon 19/02/24	Mon 19/02/24			19	/02/24							
9 Consultation period		25 days	Mon 19/02/24	Fri 22/03/24			1 and 1	h							
10 Develop Heating Policy - inc	corporate comments from consultation process	5 days	Mon 25/03/24	Fri 29/03/24					h						
11 Final version of Heating Pol	licy complete	0 days	Fri 29/03/24	Fri 29/03/24					29/03/24						
12 Prepare Committee reports		62 days	Mon 04/03/24	Tue 28/05/24						-					
13 Strategic Leadership Team	Meeting	0 days	Wed 06/03/24	Wed 06/03/24				06/03/2	24						
14 Banff & Buchan and Marr A	rea Committee Meetings	0 days	Tue 16/04/24	Tue 16/04/24					♦ 16/04	/24					
15 Buchan and Garioch Area C	Committee Meetings	0 days	Tue 23/04/24	Tue 23/04/24					♦ 23,	/04/24					
	& Mearns Area Committee Meetings	0 days	Tue 30/04/24	Tue 30/04/24						30/04/24					
17 Sustainability Committee M		0 days	Wed 22/05/24	Wed 22/05/24							2/05/24				
18 Business Services Committe	tee Meeting	0 days	Thu 13/06/24	Thu 13/06/24								06/24			
	phase / Council-wide communications	76 days	Fri 14/06/24	Fri 27/09/24								57. C.			
	t & implementation complete	0 days	Mon 30/09/24	Mon 30/09/24											30/09/24
Project: Heating Policy Programm	Task Split		ect Summary rnal Tasks			active Milestone active Summary	\$ F	1	Manual Summa Manual Summa	Section 200		Deadlin Progress		Ŷ	
Project: Heating Policy Programm Date: Thu 29/02/24		Exte		► •	Ini		*	1		Section 200		Progress		\$	
	Split	Exte	rnal Tasks rnal Milestone		In: M	active Summary	¢ 		Manual Summa	ary P		Progress	5	ð	